## **CAPITAL PROGRAMME MONITORING - DECEMBER 2019**

| EXPENDITURE SUMMARY          | Current  | Projected | Projected |
|------------------------------|----------|-----------|-----------|
|                              | Budget   | Actual    | Variance  |
|                              | £000     | £000      | £000      |
| Transformation               | 13,611   | 3,731     | (9,880)   |
| Neighbourhoods               | 3,448    | 1,553     | (1,895)   |
| Communities                  | 818      | 349       | (469)     |
| Finance & Corporate Services | 7,329    | 1,861     | (5,468)   |
| Contingency                  | 95       | 0         | (95)      |
|                              | 25,301   | 7,494     | (17,807)  |
| FINANCING ANALYSIS           |          |           |           |
|                              |          |           |           |
| Capital Receipts             | (6,039)  | (3,751)   | 2,288     |
| Government Grants            | (1,663)  | (792)     | 871       |
| Other Grants/Contributions   | (489)    | (489)     | -         |
| Use of Reserves              | (481)    | (116)     | 365       |
| Borrowing                    | (16,629) | (2,346)   | 14,283    |
|                              | (25,301) | (7,494)   | 17,807    |
| NET EXPENDITURE              | -        | -         | -         |

| CAPITAL PROGR                               |          |         |        |        |           |          |  |
|---|----------|---------|--------|--------|-----------|----------|--|
|   | Original | Current | Budget | Actual | Projected |          |  |
|   | Budget   | Budget  | YTD    | YTD    | Actual    | Variance |  |
|   | £000     | £000    | £000   | £000   | £000      | £'000    |  |
| TRANSFORMATION                              |          |         |        |        |           |          |  |
| Manvers Business Park Surface/Drain         | 60       | 60      |        |        | 60        |          | Tenders back end January. Site works completion due early April.   |
| Colliers Business Park Surface/Drain        | 30       | 30      |        |        | 30        |          | Tenders back end January. Site works completion due early April.   |
| Cotgrave Masterplan                         | -        | 1,646   | 1,235  | 987    | 1,046     | (600)    | Works continue to develop the Public Realm. Retentions to be released. Likely need to carry underspend forward to support Phase II                 |
| Cotgrave Phase 2                            | 1,900    | 2,030   | 1,421  | 118    | 1,000     | (1,030)  | Works to commence January/ February 2020. Full provision likely to be needed plus underspend from Masterplan, scheme will be completed in 2020/21. |
| Bingham Leisure Hub                         | 5,000    | 5,000   | 484    | 288    | 400       | (4,600)  | Contract for design fees awarded. Projected actual for Stage 1. Detailed cost plans keep projected overall expenditure within the £20m budget.     |
| Manvers Business Park Roof<br>Refurbishment | 100      | 200     |        |        |           | (200)    | Procurement 2019/20, works to follow 2020/21. Carry forward required.  |
| Manvers Business Park Roller Shutters       | 100      | 100     |        |        |           | (100)    | Procurement 2019/20, works to follow 2020/21. Carry forward required.  |

| CAPITAL PROGR  |          |         |        |        |           |          |  |
|--|----------|---------|--------|--------|-----------|----------|--|
|  | Original | Current | Budget | Actual | Projected |          |  |
|  | Budget   | Budget  | YTD    | YTD    | Actual    | Variance |  |
|  | £000     | £000    | £000   | £000   | £000      | £'000    |  |
| Bridgford Park Public Toilets                        | 25       | 25      |        | 2      | 25        |          | Advanced fees. Out to tender. Works completed end March/early April.   |
| The Point  | -        | 26      | 18     | 1      | 26        |          | Basement Car Park lighting complete. Cleaners store work completion in March.  |
| Arena Car Park Enhancements                          | -        | 9       |        |        | 9         |          | End of defects period inspection completed; remedial works being carried out with completion end January.  |
| Colliers Way Industrial Units                        | -        | 19      |        | 2      | 19        |          | Connection of foul to public sewer: scheme out to tender; works to be completed by end March   |
| Abbey Road Redevelopment                             | 300      | 800     | 450    | 236    | 600       | (200)    | Professional fees and surveys to inform redevelopment/sale of the Depot site.  |
| Fairham Pastures Industrial Units and Infrastructure | 3,650    |         |        |        |           |          | Industrial units not proceeding £1.150m returned to Asset Investment Strategy. £2.5m loan advance not now required so the whole of the provision has been removed.                             |
| RCCC Premises 2019/20                                | -        | 171     |        | 5      | 171       |          | Tenders for work to new premises £171k. Budget adjustment of £71k approved. Costs offset by clawback from disposal of Police Station. Fountain Court works on site; completion early February. |
| Bingham Market Place Improvements                    | 35       | 35      |        |        | 35        |          | Design underway for tree works, lighting, and paving; procurement to follow.   |
| Transport Safety Infrastructure                      | -        | 10      | 10     | 9      | 10        |          | Works complete. Small saving.  |

| CAPITAL PROGR                            |          |         |        |        |           |          |   |
|--|----------|---------|--------|--------|-----------|----------|---|
|  | Original | Current | Budget | Actual | Projected |          |   |
|  | Budget   | Budget  | YTD    | YTD    | Actual    | Variance |   |
|  | £000     | £000    | £000   | £000   | £000      | £'000    |   |
| The Crematorium                          | 1,700    | 1,700   |        | 2      | 150       | (1,550)  | Planning approval obtained. Deposit for land January 2020, balance February 2020.   |
| Industrial Units Moorbridge              | 1,750    | 1,750   |        |        | 150       | (1,600)  | Delay due to planning but scheme expected to proceed in January 2020 with a 9 month build. Carry forward required.                                      |
|  | 14,650   | 13,611  | 3,618  | 1,650  | 3,731     | (9,880)  |   |
| NEIGHBOURHOODS                           |          |         |        |        |           |          |   |
| Wheeled Bins                             | 160      | 174     | 120    | 79     | 140       | (34)     | Acquisitions continue to supply new developments across the Borough. Any balance remaining at year end will be assessed for carry forward requirements. |
| Vehicle Replacement                      | 200      | 200     | 180    | 179    | 179       | (21)     | 32t Refuse Freighter bought, balance is uncommitted.  |
| Support for Registered Housing Providers | 250      | 1,396   |        |        |           | (1,396)  | £480k contribution committed for second phase garage sites to deliver 30 units of affordable housing. Start on site now anticipated early 2020/21.      |
| Assistive Technology                     | 12       | 12      | 12     | 12     | 12        |          | Home alarm units for the vulnerable. Budget fully spent.  |
| Discretionary Top Ups                    | 57       | 57      | 43     | 10     | 25        | (32)     | One top-up grant released, potential underspend.  |
| Disabled Facilities Grants               | 454      | 490     | 367    | 298    | 430       | (60)     | Original estimate increased to reflect BCF allocation. Expenditure is expected to stay within the provision. There is a potential underspend.           |

| CAPITAL PROGR                          |          |         |        |        |           |          |  |
|--|----------|---------|--------|--------|-----------|----------|--|
|  | Original | Current | Budget | Actual | Projected |          |  |
|  | Budget   | Budget  | YTD    | YTD    | Actual    | Variance |  |
|  | £000     | £000    | £000   | £000   | £000      | £'000    |  |
| Hound Lodge Access Control System      | 25       | 25      |        |        |           | (25)     | Works to be procured in 2019/20; site works in 2020/21   |
| Arena Enhancements                     | -        | 140     | 105    | 19     | 140       |          | Enhancements to pre-swim undertaken.   |
| Car Park Resurfacing                   | -        | 220     |        |        |           | (220)    | Design to commence shortly; procurement will follow; site work in 2020/21.   |
| Car Park Improvements - Lighting WB    | -        | 50      |        |        | 50        |          | Design work nearing completion, procurement in February; completion on site early in 2020/21.  |
| Car Park Improvements - Lighting Other | -        | 110     |        |        | 110       |          | Design work nearing completion, procurement in February; completion on site early in 2020/21.  |
| CLC Changing Village Enhancements      | -        | 15      |        | 1      | 15        |          | To address urgent Health and Safety needs to poolside railings and seating - works completed, payments to be made.   |
| BLC Improvements                       | -        | 267     | 190    | 135    | 160       | (107)    | £100k upgrade of Athletics Track<br>complete. £35k for Bingham Fire<br>Alarm partially paid. £25k for<br>replacement pool filters (£10k of<br>which for CLC) still to be done. |
| CLC Pool Handling Ventilation System   | -        | 292     | 280    | 264    | 292       |          | Works complete, penultimate payment certified; retention held for 12 months.   |
|  | 1,158    | 3,448   | 1,297  | 997    | 1,553     | (1,895)  |  |

| <b>CAPITAL PROGRAMME MONITORING - DEC 2019</b> |
|--|
|--|

|                                      | Original | Current | Budget | Actual | Projected |          |   |
|--------------------------------------|----------|---------|--------|--------|-----------|----------|---|
|                                      | Budget   | Budget  | YTD    | YTD    | Actual    | Variance |   |
|                                      | £000     | £000    | £000   | £000   | £000      | £'000    |   |
| COMMUNITIES                          |          |         |        |        |           |          |   |
| RCP Toilets and Educational Building | 45       | 45      |        |        |           | (45)     | Scheme to be considered in line with 2020/21 Visitor Centre upgrade.  |
| Capital Grant Funding                | 24       | 104     | 78     | 45     | 60        | (44)     | 3 grants released £45k, 1 awaiting completion, 2 pending applications £30k, 1 application currently being assessed to come from balance available £14k. |
| RCP Vehicle Access Controls          | 15       | 15      |        |        |           | (15)     | Scheme to be considered in line with 2020/21 Visitor Centre upgrade.  |
| The Hook Play Area                   | -        | 35      | 35     | 27     | 30        | (5)      | Works complete, final invoices to be processed. Saving anticipated.   |
| Play Areas - Special Expense         | 50       | 100     |        |        |           | (100)    | Scheme proposed for Boundary<br>Road bike track and ancillary<br>works to be delivered in 2020/21.  |
| The Hook Skatepark                   | -        | 4       | 4      | 5      | 4         |          | Works complete. Minor overspend.  |
| West Park Fencing and Drainage       | -        | 11      |        |        | 11        |          | Tenders back end January. Site works completion due early April.  |
| West Park Car Park Lighting          | -        | 25      |        |        | 25        |          | Design work nearing completion, procurement in Feb; completion on site early in 2020/21.  |
| West Park Public Toilet Upgrade      | -        | 20      |        |        | 20        |          | Design work nearing completion, procurement in February; completion on site early in 2020/21.   |
| West Park Julien Cahn Pavilion       | -        | 40      |        |        |           | (40)     | Toilets and bar refurbishment - scheme to be designed, works in 2020/21.  |

| CAPITAL PROGR                |          |         |        |        |           |          |  |
|------------------------------|----------|---------|--------|--------|-----------|----------|--|
|                              | Original | Current | Budget | Actual | Projected |          |  |
|                              | Budget   | Budget  | YTD    | YTD    | Actual    | Variance |  |
|                              | £000     | £000    | £000   | £000   | £000      | £'000    |  |
| Skateboard Parks             | 250      | 340     | 170    | 118    | 150       | (190)    | £150k committed to ROT, potential<br>new allocation of £110k needed<br>2020/21 for RCP. Balance £80k<br>unallocated.   |
| Arena Public Art             | -        | 25      | 25     | 24     | 24        | (1)      | Works complete and payment made.   |
| Warm Homes on Prescription   | 54       | 54      | 40     | 10     | 25        | (29)     | Grants released for works to 5 properties. £18k approved by end of Q3.   |
|                              | 438      | 818     | 352    | 229    | 349       | (469)    |  |
| FINANCE & CORPORATE SERVICES |          |         |        |        |           |          |  |
| Information Systems Strategy | 160      | 268     | 205    | 133    | 268       |          | Acquisitions under the strategy continue to support business development.  |
| NCCC Loan                    | -        |         |        |        |           |          | A balance of loan available £750k to the Cricket Club no longer required. Approved for return to Asset Investment Strategy Cabinet 09.12.19.                                       |
| Streetwise Loan 19/20        | -        | 400     | 400    | 315    | 315       | (85)     | Further loan approval Cabinet 11.06.19 refers. £315k advanced.   |
| Asset Investment Strategy    | -        | 6,661   |        |        | 1,278     | (5,383)  | Potential to complete on one in 2019/20 (£1.278m) and one in 2020/21 (£2.471m). £750k returned to AIS from the NCCC loan as no longer required. Total unallocated becomes £2.912m. |
|                              | 160      | 7,329   | 605    | 448    | 1,861     | (5,468)  |  |
| CONTINGENCY                  |          |         |        |        |           |          |  |

| Original | Current | Budget | Actual | Projected |          |  |
|----------|---------|--------|--------|-----------|----------|--|
| Budget   | Budget  | YTD    | YTD    | Actual    | Variance |  |
| £000     | £000    | £000   | £000   | £000      | £'000    |  |
| 100      | 95      |        |        |           | (95)     | Provision to give flexibility to the capital programme. £95k available for allocation. |
| 100      | 95      |        |        |           | (95)     |  |
|          |         |        |        |           |          |  |
| 16,506   | 25,301  | 5,872  | 3,324  | 7,494     | (17,807) |  |

Contingency

TOTAL